

Mardan Irrigation Division Mardan

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|---|-----------------------------------|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Silt clearance/removal of heaps of Disty No. 9 RD; 41000 to 85500 | Mardan Irrigation Division Mardan | 0.5 | 0.3245 | 13.41 | 599.93 | 1 | 1 | 599.93 | 100% | Completed |
| 2 | Silt clearance of Power House Minor RD 0 to tail | Mardan Irrigation Division Mardan | 0.5 | 0.3245 | 1.28 | 599.9 | 1.28 | 1.28 | 599.9 | 100% | Completed |
| 3 | Silt clearance of conduit covering portion of 2/9 Hoti Minor RD 4200 to 5000, 5800 to 7000 & 7200 to 7500 | Mardan Irrigation Division Mardan | 0.7 | 0.4546 | 0.7 | 745.53 | 0.7 | 0.7 | 745.53 | 100% | Completed |
| 4 | Silt clearance of 2/9 Hoti Minor RD 0 to 4200, 5000 to 5800 & 7500 to 19000 | Mardan Irrigation Division Mardan | 0.8 | 0.5195 | 5.94 | 921.08 | 2.43 | 2.43 | 921.08 | 100% | Completed |
| 5 | Silt clearance /removal of heaps of kalpani disty RD 0-51000 in reaches and clearance of syphons RD 10500 and 15000 | Mardan Irrigation Division Mardan | 0.7 | 0.4544 | 15.6 | 4463.54 | 5.07 | 5.07 | 4463.54 | 100% | Completed |

| | | | | | | | | | | | |
|----|--|-----------------------------------|-------|--------|------|---------|------|------|---------|------|-----------|
| 6 | Silt clearance /removal of heaps of 1/kalpani Kodinaka Minor RD 0-27000 in reaches | Mardan Irrigation Division Mardan | 0.5 | 0.3245 | 8.22 | 599.94 | 1.82 | 1.82 | 599.94 | 100% | Completed |
| 7 | Silt clearance /removal of heaps of 2/kalpani Taus Minor RD 0-tail in reaches | Mardan Irrigation Division Mardan | 0.3 | 0.2242 | 6.4 | 2801.12 | 5.5 | 5.5 | 2801.12 | 100% | Completed |
| 8 | Silt clearance of 3/9 Toru Minor RD 0 to 15800 | Mardan Irrigation Division Mardan | 0.3 | 0.2242 | 4.81 | 2801.12 | 4.81 | 4.81 | 2801.12 | 100% | Completed |
| 9 | Silt clearance of branch 2/kalpani Muhib Banda Minor RD 0-tail in reaches | Mardan Irrigation Division Mardan | 0.175 | 0.1308 | 2.89 | 1633.98 | 2 | 2 | 1633.98 | 100% | Completed |
| 10 | Silt Clearance of Maho Dheri Minor RD: 4000 to tail in reaches | Mardan Irrigation Division Mardan | 0.2 | 0.1493 | 4.57 | 1138.2 | 3.35 | 3.35 | 1138.2 | 100% | Completed |
| 11 | Silt Clearance of Rashakai Minor from RD: 7000 to 31000 in reaches | Mardan Irrigation Division Mardan | 0.6 | 0.3894 | 9.45 | 2972.29 | 7.31 | 7.31 | 2972.29 | 100% | Completed |
| 12 | Silt Clearance of Nowshera Minor RD:0 - tail in reaches | Mardan Irrigation Division Mardan | 0.35 | 0.2613 | 5.18 | 2059.85 | 3.2 | 3.2 | 2059.85 | 100% | Completed |
| 13 | Silt Clearance of Turlandi Minor Head to tail in reaches | Mardan Irrigation Division Mardan | 0.4 | 0.2986 | 5.27 | 2134.4 | 4.71 | 4.71 | 2134.4 | 100% | Completed |

| | | | | | | | | | | | |
|----|---|-----------------------------------|------|--------|-------|---------|------|------|---------|------|-----------|
| 14 | Silt Clearance of Khan Mahi Branch from RD: 0 to 3000 and RD: 8000 to tail in reaches | Mardan Irrigation Division Mardan | 0.4 | 0.2986 | 13.41 | 2344.08 | 5.48 | 5.48 | 2344.08 | 100% | Completed |
| 15 | Silt Clearance of Bara Banda Minor RD: 0 to tail in reaches | Mardan Irrigation Division Mardan | 0.5 | 0.3245 | 3.04 | 1703.02 | 3.04 | 3.04 | 1703.02 | 100% | Completed |
| 16 | Removal of heaps of Disty No. 8 RD: 52000 to 68000 in reaches | Mardan Irrigation Division Mardan | 0.4 | 0.2986 | 9.45 | 1860.72 | 1.43 | 1.43 | 1860.72 | 100% | Completed |
| 17 | Silt Clearance/removal of heaps of Disty No. 7 at RD: 4000 to 14000 in reaches | Mardan Irrigation Division Mardan | 0.15 | 0.1133 | 4.26 | 1400.56 | 3.04 | 3.04 | 1400.56 | 100% | Completed |
| 18 | Silt Clearance/removal of heaps of Sheikh yousaf Minor RD: 0 to tail in reaches | Mardan Irrigation Division Mardan | 0.2 | 0.151 | 5.48 | 239.97 | 2.13 | 2.13 | 239.97 | 100% | Completed |
| 19 | Silt Clearance/removal of heaps of 1/9 Guide Minor RD: 0 to tail in reaches | Mardan Irrigation Division Mardan | 0.4 | 0.302 | 7 | 479.94 | 2.74 | 2.74 | 479.94 | 100% | Completed |
| 20 | Silt Clearance/removal of heaps of Koragh Branch RD: 0 to tail in reaches | Mardan Irrigation Division Mardan | 0.4 | 0.302 | 14.93 | 479.94 | 2.23 | 2.23 | 479.94 | 100% | Completed |
| 21 | Removal of heaps of Disty No.8 RD: 0 to 38000 in reaches | Mardan Irrigation Division Mardan | 0.2 | 0.151 | 11.58 | 239.97 | 1 | 1 | 239.97 | 100% | Completed |

| | | | | | | | | | | | |
|----|--|-----------------------------------|-----|-------|------|--------|---|---|--------|------|-----------|
| 22 | Removal of heaps of Disty No.9 RD: 0 to 41000 in reaches | Mardan Irrigation Division Mardan | 0.2 | 0.151 | 12.5 | 239.97 | 1 | 1 | 239.97 | 100% | Completed |
|----|--|-----------------------------------|-----|-------|------|--------|---|---|--------|------|-----------|

Charsada Irrigation Division

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|---|---|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Disty No.6 from RD: 55+000 to 60+000 in reaches. | Charsadda Irrigation Sub Division Charsadda | 0.183 | 0.155 | 22.25 | 538.02 | 0.61 | 0.61 | 538.02 | 100% | Completed |
| 2 | Disty No.6 from RD: 60+000 to 65+000 in reaches. | Charsadda Irrigation Sub Division Charsadda | 0.157 | 0.133 | 22.25 | 460.15 | 0.45 | 0.45 | 460.15 | 100% | Completed |
| 3 | Disty No.6 from RD: 65+000 to 73+000 in reaches. | Charsadda Irrigation Sub Division Charsadda | 0.2 | 0.169 | 22.25 | 587.58 | 0.61 | 0.61 | 587.58 | 100% | Completed |
| 4 | Silt Clearance of Nisatta Branch from RD: 0+000 to Tail in reaches. | Charsadda Irrigation Sub Division Charsadda | 0.336 | 0.284 | 11.88 | 991.1 | 1 | 1 | 991.1 | 100% | Completed |
| 5 | Silt Clearance of Nisatta Minor from RD: 0+000 to Tail in reaches. | Charsadda Irrigation Sub Division Charsadda | 0.218 | 0.184 | 3.35 | 877.83 | 2 | 2 | 877.83 | 100% | Completed |

| | | | | | | | | | | | |
|---|---|---|-------|-------|-------|---------|------|------|---------|------|-----------|
| 6 | Silt Clearance of Palosa Minor from RD: 0+000 to Tail in reaches. | Charsadda Irrigation Sub Division Charsadda | 0.253 | 0.214 | 5.03 | 748.98 | 1.35 | 1.35 | 748.98 | 100% | Completed |
| 7 | Silt Clearance of Zardad and Kheshki Branch in reaches. | Charsadda Irrigation Sub Division Charsadda | 0.348 | 0.294 | 14.49 | 1880.25 | 7 | 7 | 1880.25 | 100% | Completed |

Haripur Irrigation Division Haripur

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|--|-------------------------------------|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Clearance of Daur Main Canal Rd 0-tail | Haripur Irrigation Division Haripur | 0.15 | 0.1216 | 0.838 | 555.2 | 0.838 | 0.838 | 555.2 | 100% | Completed |
| 2 | Main KRBC RD 11000-42000 in reaches | Haripur Irrigation Division Haripur | 0.25 | 0.225 | 12.8 | 1287.6 | 9.45 | 9.45 | 1287.6 | 100% | Completed |
| 3 | Clearance of Daur Main Canal Rd 0-tail | Haripur Irrigation Division Haripur | 0.15 | 0.1216 | 0.838 | 555.2 | 0.838 | 0.838 | 555.2 | 100% | Completed |
| 4 | Main KRBC RD 11000-42000 in reaches | Haripur Irrigation Division Haripur | 0.25 | 0.225 | 12.8 | 1287.6 | 9.45 | 9.45 | 1287.6 | 100% | Completed |

Malakand Irrigation Division Malakand

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|--|---------------------------------------|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Removal of Heaps / Clearance of Bari Band Disty RD: 39+500-88+600 in | Malakand Irrigation Division Malakand | 0.35 | 0.33775 | 14.96 | 1435.76 | 8.21 | 8.21 | 1435.76 | 100% | Completed |
| 2 | Removal of Heaps / Clearance of Hero Shah Minor RD: 0 - 38+000 in reaches. | Malakand Irrigation Division Malakand | 0.3 | 0.291 | 11.58 | 2446.93 | 11.58 | 11.58 | 2446.93 | 100% | Completed |
| 3 | Clearance of Kalu Shah Disty and Dundian Disty from Head to Tail in reaches | Malakand Irrigation Division Malakand | 0.1 | 0.098 | 7.69 | 785.8 | 5 | 5 | 785.8 | 100% | Completed |
| 4 | Removal of Heaps / Clearance of Sarwala Disty and Lund Khwar Disty from Head to | Malakand Irrigation Division Malakand | 0.3 | 0.294 | 18.29 | 3172.99 | 10.06 | 10.06 | 3172.99 | 100% | Completed |
| 5 | Removal of Heaps / Clearance of Said Abad Disty and Pir Abad Minor from | Malakand Irrigation Division Malakand | 0.3 | 0.294 | 20.42 | 3113.1 | 7.31 | 7.31 | 3113.1 | 100% | Completed |
| 6 | Removal of Heaps / Clearance of Katlang Disty from RD: 0- 40+000 in reaches | Malakand Irrigation Division Malakand | 0.3 | 0.294 | 12.19 | 1910.43 | 7.61 | 7.61 | 1910.43 | 100% | Completed |
| 7 | Clearance of Shamozaï Disty/ Syphon and Likpani Minor from Head to Tail in reaches | Malakand Irrigation Division Malakand | 0.4 | 0.392 | 17.67 | 2730.62 | 13.01 | 13.01 | 2730.62 | 100% | Completed |

| | | | | | | | | | | | |
|----|--|---------------------------------------|--------|---------|--------|----------|-------|-------|----------|------|-----------|
| 8 | Removal of Heaps / Clearance of Dheri Minor and Tail Minor Head to Tail in | Malakand Irrigation Division Malakand | 0.15 | 0.147 | 7.01 | 1211.68 | 6 | 6 | 1211.68 | 100% | Completed |
| 9 | Bazai Main Canal Head Section | Malakand Irrigation Division | 0.275 | 0.2681 | 19.5 | 1168.075 | 10.5 | 10.5 | 1168.075 | 100% | Completed |
| 10 | Wartair Disty | Malakand Irrigation Division | 0.05 | 0.0478 | 6 | 587.93 | 6 | 6 | 587.93 | 100% | Completed |
| 11 | Kharki Disty No. 02 | Malakand Irrigation Division | 0.05 | 0.0478 | 3.3 | 1272.34 | 3.3 | 3.3 | 1272.34 | 100% | Completed |
| 12 | Additional Minor No. 03, 06 and Bazai Disty | Malakand Irrigation Division | 0.1 | 0.0975 | 16.8 | 1272.14 | 3 | 3 | 1272.14 | 100% | Completed |
| 13 | Bazai Disty No. 04, Bazai Minor No. 09, | Malakand Irrigation Division | 0.27 | 0.26625 | 15.2 | 4070 | 9 | 9 | 4070 | 100% | Completed |
| 14 | Bazai Disty No. 03 and Bazai Minor No. 05. | Malakand Irrigation Division | 0.1 | 0.975 | 20.5 | 1907.82 | 7 | 7 | 1907.82 | 100% | Completed |
| 15 | Bazai Main Canal Tail Section | Malakand Irrigation Division | 0.275 | 0.2681 | 19.5 | 1168.075 | 4.78 | 4.78 | 1168.075 | 100% | Completed |
| 16 | KM-1 RD: 0-2976 | Malakand Irrigation Division | 0.05 | 0.0478 | | 143.26 | 0.9 | 0.9 | 143.26 | 100% | Completed |
| 17 | KM-1 RD: 0-1500, 22000-29000 | Malakand Irrigation Division | 0.05 | 0.0478 | | 410.62 | 2.6 | 2.6 | 410.62 | 100% | Completed |
| 18 | Bazai Main Canal RD: 79500 to RD: 84500 | Malakand Irrigation Division | 0.302 | 0.296 | 39 | 649.87 | 1.5 | 1.5 | 649.87 | 100% | Completed |
| 19 | Additional Minor No. 05 RD: 0-4750 | Malakand Irrigation Division | 0.0218 | 0.0212 | 1.44 | 252.19 | 1.44 | 1.44 | 252.19 | 100% | Completed |
| 20 | Bazai Main Canal RD: 97000 to 103000 | Malakand Irrigation Division | 0.1101 | 0.1097 | 39 | 1274.24 | 1.82 | 1.82 | 1274.24 | 100% | Completed |
| 21 | Bazai Main Canal RD: 110000 to 127920 | Malakand Irrigation Division | 0.1361 | 0.1334 | 39 | 1574.99 | 5.46 | 5.46 | 1574.99 | 100% | Completed |
| 22 | Silt & Shingle Clearance of P.C Minor from RD 0+000 | Malakand Irrigation Division Malakand | 0.4 | 0.388 | 12.881 | 1851.77 | 7.62 | 7.62 | 1851.77 | 100% | Completed |
| 23 | Clearance of Shingri Minor from RD 0- | Malakand Irrigation Division | 0.2 | 0.194 | 5.309 | 530.92 | 2.347 | 2.347 | 530.92 | 100% | Completed |
| 24 | Clearance of Meherdi Minor from RD 0- | Malakand Irrigation Division | 0.3 | 0.291 | 9.451 | 2167.5 | 8.382 | 8.382 | 2167.5 | 100% | Completed |

Mansehra Irrigation Division Mansehra

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|--|---------------------------------------|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Silt Clearance of Upper Siran Canal from RD 30000-61000 in reaches | Mansehra Irrigation Division Mansehra | 0.4 | 0.3603 | 23.86 | 2110 | 9.44 | 9.44 | 2110 | 100% | Completed |
| 2 | Silt Clearance of Upper Siran Canal from RD 30000-61000 | Mansehra Irrigation Division Mansehra | 0.4 | 0.3603 | 23.86 | 2110 | 9.44 | 9.44 | 2110 | 100% | Completed |
| 3 | Silt Clearance of Upper Siran Canal from RD 30000-61000 | Mansehra Irrigation Division Mansehra | 0.4 | 0.3603 | 23.86 | 2110 | 9.44 | 9.44 | 2110 | 100% | Completed |

Peshawar Canal Division, Peshawar (Civil Canals Sub Division)

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|------------------|---|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Jue Shiekh Canal | Peshawar Canal Division, Peshawar (Civil Canals Sub Division) | 16.29 | 13.03 | 53.35 | 132353 | 53.35 | 53.35 | 132353 | 100% | Completed |
| 2 | Jue Zardad Canal | Peshawar Canal Division, Peshawar (Civil Canals Sub Division) | 3.6 | 2.88 | 13.1 | 18500 | 13.1 | 13.1 | 18500 | 100% | Completed |

| | | | | | | | | | | | |
|---|---------------------|--|------|-------|-------|---------|-------|-------|---------|------|-----------|
| 3 | Hazar Khwani Branch | Peshawar Canal Division, Peshawar (Kabul River Canal Sub Division) | 23.2 | 18.56 | 28.04 | 1016303 | 28.04 | 28.04 | 1016303 | 100% | Completed |
| 4 | Hazar Khwani Branch | Peshawar Canal Division, Peshawar (Kabul River Canal Sub Division) | 23.2 | 18.56 | 28.04 | 1016303 | 28.04 | 28.04 | 1016303 | 100% | Completed |

Shabqadar Irrigation Sub Division Shabqadar

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|--|-----------------------------------|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Silt clearance of Doaba Canal RD. 4+600-9+100 in | Shabqadar Irrigation Sub Division | 0.242 | 0.1548 | 14.7828 | 1128.21 | 0.58 | 0.58 | 1128.21 | 100% | Completed |
| 2 | Silt clearance of Doaba Canal RD. 9+200-13+000 in | Shabqadar Irrigation Sub Division | 0.343 | 0.22 | 14.7828 | 1595.38 | 0.548 | 0.548 | 1595.38 | 100% | Completed |
| 3 | Silt clearance of Doaba Canal RD. 13+200-17+000 in | Shabqadar Irrigation Sub Division | 0.341 | 0.218 | 14.7828 | 1586.32 | 0.6 | 0.6 | 1586.32 | 100% | Completed |
| 4 | Silt Clearance of Doaba Canal RD.17+300-21+200 in | Shabqadar Irrigation Sub Division | 0.338 | 0.22 | 14.7828 | 1572.55 | 0.672 | 0.672 | 1572.55 | 100% | Completed |
| 5 | Silt Clearance of Doaba Canal RD.21+250-24+475 in | Shabqadar Irrigation Sub Division | 0.312 | 0.2 | 14.7828 | 1454.79 | 0.74 | 0.74 | 1454.79 | 100% | Completed |
| 6 | Silt clearance of New Michni Branch RD. 0+000-4+100 in | Shabqadar Irrigation Sub Division | 0.3439 | 0.22 | 11.027 | 741.2 | 0.685 | 0.685 | 741.2 | 100% | Completed |

| | | | | | | | | | | | |
|----|--|-----------------------------------|--------|-------|--------|---------|-------|-------|---------|------|-----------|
| 7 | Silt clearance of New Michni Branch RD. 4+200-8+300 in | Shabqadar Irrigation Sub Division | 0.332 | 0.212 | 11.027 | 715.46 | 0.731 | 0.731 | 715.46 | 100% | Completed |
| 8 | Silt clearance of New Michni Branch RD 8+500-12+000 in | Shabqadar Irrigation Sub Division | 0.32 | 0.2 | 11.027 | 689.67 | 0.609 | 0.609 | 689.67 | 100% | Completed |
| 9 | Silt Clearance of Dalazak Minor RD. 0+000-4+000 in | Shabqadar Irrigation Sub Division | 0.1244 | 0.796 | 3.96 | 451.34 | 0.67 | 0.67 | 451.34 | 100% | Completed |
| 10 | Silt Clearance of Subhan Khwar Disty RD.0+000-4+500 in | Shabqadar Irrigation Sub Division | 0.315 | 0.201 | 4.81 | 680.17 | 0.84 | 0.84 | 680.17 | 100% | Completed |
| 11 | Silt clearance of Ichri Branch RD. 0-4366 in reaches. | Shabqadar Irrigation Sub Division | 0.15 | 0.096 | 1.33 | 576.89 | 0.67 | 0.67 | 576.89 | 100% | Completed |
| 12 | Silt Clearance of Shabqadar Branch RD.0+000-15+000 in | Shabqadar Irrigation Sub Division | 0.38 | 0.24 | 4.5 | 819.21 | 1.645 | 1.645 | 819.21 | 100% | Completed |
| 13 | Silt Clearance of Iceland Canal RD..0+00-Tail in | Shabqadar Irrigation Sub Division | 0.35 | 0.224 | 8.83 | 2045.2 | 2.103 | 2.103 | 2045.2 | 100% | Completed |
| 14 | Silt Clearance of Samkana Branch RD.0+000-30+000 in | Shabqadar Irrigation Sub Division | 0.3 | 0.192 | 9.14 | 2041.66 | 2.103 | 2.103 | 2041.66 | 100% | Completed |

Swabi Irrigation Division-II Swabi

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|--|------------------------------------|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Clearance/Repair of Badri Lift Irrigation Scheme | Swabi Irrigation Division-II Swabi | 0.2 | 0.2 | 0.34 | 607.12 | 0.33 | 0.33 | 607.12 | 100% | Completed |

| | | | | | | | | | | | |
|---|--|------------------------------------|------|------|--------------------------|---------|-------|-------|---------|------|-----------|
| 2 | Clearance of Kotha Disty; from RD;00 to Tail in reaches | Swabi Irrigation Division-II Swabi | 0.24 | 0.24 | 17.53 | 1389.07 | 1.89 | 1.89 | 1389.07 | 100% | Completed |
| 3 | Clearance of Pehur main Canal from RD;46000 to RD;54000 | Swabi Irrigation Division-II Swabi | 0.18 | 0.18 | 51.4 | 1042.24 | 0.53 | 0.53 | 1042.24 | 100% | Completed |
| 4 | Clearance of Pehur Main Canal RD;85000 to RD;93000 | Swabi Irrigation Division-II Swabi | 0.16 | 0.16 | 51.4 | 976.63 | 0.63 | 0.63 | 976.63 | 100% | Completed |
| 5 | Clearance of Pehur Main Canal System from RD;113000 to RD;117000 | Swabi Irrigation Division-II Swabi | 0.15 | 0.15 | 51.4 | 883 | 0.4 | 0.4 | 883 | 100% | Completed |
| 6 | Clearance of Pehur Main Canal System from RD;117000 to RD;122000 | Swabi Irrigation Division-II Swabi | 0.12 | 0.12 | 51.4 | 729.53 | 0.22 | 0.22 | 729.53 | 100% | Completed |
| 7 | Clearance of PMC System from RD;133000 to 140000 & other allied Branches | Swabi Irrigation Division-II Swabi | 0.3 | 0.3 | 51.4 | 1738.06 | 0.85 | 0.85 | 1738.06 | 100% | Completed |
| 8 | Clearance of Thanodher Disty: & Bazar Minor from RD;00 to Tail | Swabi Irrigation Division-II Swabi | 0.2 | 0.2 | Thano=6.00 Bazar=7.47 | 1157.95 | 0.35 | 0.35 | 1071.37 | 100% | Completed |
| 9 | Clearance of flood deposition and silt clearance of Indus Branch RD:74500 Tail in reaches. | Swabi Irrigation Division-II Swabi | 0.4 | 0.4 | 18.54 | 4478 | 11.89 | 11.89 | 4478 | 100% | Completed |

| | | | | | | | | | | | |
|----|--|------------------------------------|------|------|-------|---------|-------|-------|---------|------|-----------|
| 10 | Silt Clearance of Dagi Minor from RD:0- 37000 in reaches i/c repair to out lets & other allied structures. | Swabi Irrigation Division-II Swabi | 0.4 | 0.4 | 11.28 | 4482 | 9.15 | 9.15 | 4482 | 100% | Completed |
| 11 | Silt Clearance of Dandoka Minor from RD:0-Tail in reaches. | Swabi Irrigation Division-II Swabi | 0.2 | 0.2 | 5.03 | 2246.38 | 4.27 | 4.27 | 2246.38 | 100% | Completed |
| 12 | Silt Clearance of Sudher Minor RD:0 - tail in reaches & other allied structures | Swabi Irrigation Division-II Swabi | 0.15 | 0.15 | 2.29 | 1684.86 | 1.83 | 1.83 | 1684.86 | 100% | Completed |
| 13 | Silt Clearance of Ghazi Kot Minor from RD: 0-tail | Swabi Irrigation Division-II Swabi | 0.2 | 0.2 | 5.95 | 2244.11 | 4.57 | 4.57 | 2244.11 | 100% | Completed |
| 14 | Silt Clearance Daulat Minor and Gidar Minor RD; 0-tail in reaches & other allied structures | Swabi Irrigation Division-II Swabi | 0.4 | 0.4 | 16.84 | 4482 | 13.11 | 13.11 | 4482 | 100% | Completed |
| 15 | Silt Clearance of Pirsabaq Disty and pirsabaq Minor from Rd:0-tail in reaches. | Swabi Irrigation Division-II Swabi | 0.4 | 0.4 | 11.75 | 4946.41 | 14.21 | 14.21 | 4946.41 | 100% | Completed |
| 16 | Silt Clearance of Chowky Disty, Chowki Minor 1 and 2 from RD: 00 to tail in reaches. | Swabi Irrigation Division-II Swabi | 0.3 | 0.3 | 8.23 | 3710.22 | 11.1 | 11.1 | 3710.22 | 100% | Completed |

| | | | | | | | | | | | |
|----|---|------------------------------------|------|------|-------|---------|------|------|---------|------|-----------|
| 17 | Silt Clearance of Gumbat Minor No.1 & Gumbat Branch from RD:0+0 to tail in reaches., | Swabi Irrigation Division-II Swabi | 0.25 | 0.25 | 5.18 | 3096.09 | 6.46 | 6.46 | 3096.09 | 100% | Completed |
| 18 | Silt Clearance of Misri Banda from RD;0 to tal in reaches. | Swabi Irrigation Division-II Swabi | 0.2 | 0.2 | 5.73 | 2472.77 | 5.4 | 5.4 | 2472.77 | 100% | Completed |
| 19 | Silt Clearance of Jehangira Minor & Nandrak Minor from RD;0-tail in reaches and repair to allied structures | Swabi Irrigation Division-II Swabi | 0.3 | 0.3 | 11.52 | 2293.66 | 7.01 | 7.01 | 2293.66 | 100% | Completed |
| 20 | Silt Clearance of Thanodher Minor & Manki Minor from RD;0-tail in reaches | Swabi Irrigation Division-II Swabi | 0.15 | 0.15 | 12.42 | 1090.2 | 5.18 | 5.18 | 1090.15 | 100% | Completed |
| 21 | Silt Clearance of Yaqubi Minor, Sard China Minor and Naik Nam Minor from RD; 0-tail | Swabi Irrigation Division-II Swabi | 0.15 | 0.15 | 10.46 | 1684.86 | 7.44 | 7.44 | 1684.84 | 100% | Completed |
| 22 | Silt Clearance of Dagi Disty & repair to allied structures Rd 0 to tail in reaches. | Swabi Irrigation Division-II Swabi | 0.2 | 0.2 | 3.23 | 1158.16 | 2.16 | 2.16 | 1158.16 | 100% | Completed |
| 23 | Silt Clearance of Gumbat Minor No 2 | Swabi Irrigation Division-II Swabi | 0.15 | 0.15 | 4.57 | 1855.74 | 4.12 | 4.12 | 1855.74 | 100% | Completed |

| | | | | | | | | | | | |
|----|---|------------------------------------|------|------|------|--------|------|------|--------|------|-----------|
| 24 | Silt Clearance and repair of Link Channel, Lahor Minor ,Zakaria Minor Sheik Dheri from RD; 0- to tail in reaches. | Swabi Irrigation Division-II Swabi | 0.3 | 0.3 | 8.19 | 948.62 | 1.52 | 1.52 | 948.62 | 100% | Completed |
| 25 | Silt Clearance of Toru Minor | Swabi Irrigation Division-II Swabi | 0.15 | 0.15 | 4.57 | 1855 | 3.81 | 3.81 | 1855 | 100% | Completed |
| 26 | Repair clearance of Sypon Rd 6200 & 8000 Pir Sabaq Disty | Swabi Irrigation Division-II Swabi | 0.1 | 0.1 | 0.06 | 60 | 0.06 | 0.06 | 60 | 100% | Completed |
| 27 | Repair clearance of Sypon Rd 200 Gidar Minor | Swabi Irrigation Division-II Swabi | 0.05 | 0.05 | 0.05 | 37 | 0.04 | 0.04 | 37 | 100% | Completed |

Swat Irrigation Division-II Matta

| S# | Name of Canal | Name of Division | Estimated Cost(RS. M) | BID Cost (Rs. M) | Total Length of Canal (Km) | Total Quantity of Silt to be removed (m3) | Length of canal to be Desilted (Km) | Length Desilted till date(Km) | Total Quantity of Silt removed till date (m3) | Progress Till date in % | Remarks |
|----|---------------------------|-----------------------------------|-----------------------|------------------|----------------------------|---|-------------------------------------|-------------------------------|---|-------------------------|-----------|
| 1 | Shamizai Irrigation Canal | Swat Irrigation Division-II Matta | 1.00 | 0.779 | 20.73 | 5150 | 19.50 | 19.50 | 5150 | 100% | Completed |
| 2 | Barwai Irrigation Canal | Swat Irrigation Division-II Matta | 0.30 | 0.2805 | 11.22 | 1300 | 6.10 | 6.10 | 1300 | 100% | Completed |